ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ:– Improvements to 6th cross road of Escort layout from Shankthi temple to Santhosh Nagara main road of Attur ward No 03 ಕಾಮಗಾರಿ ಇ.ಓ.ಟಿ ಮಂಜೂರಾತಿ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:–ಕಾಮಗಾರಿ ಆದೇಶ ಸಂ: 09/2017-18, dt:30/03/2017

ಕಾಮಗಾರಿ ಸಂಕೇತ: 003-17-000050

*****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗದ ವಾರ್ಡ್ ನಂ:03 ರ ವ್ಯಾಪ್ತಿಯ Improvements to 6th cross road of Escort layout from Shankthi temple to Santhosh Nagara main road of Attur ward No 03 ಕಾಮಗಾರಿಯು

(1) ರೂ.20.00 ಲಕ್ಷಗಳಿಗೆ ಮಂಜೂರಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯ ಉಲ್ಲೇಖಿತ ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು **ಕಿಶೋರ್‌ಕುಮಾರ್.ಎಂ** ರವರಿಗೆ ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಈ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿರುತ್ತದೆ. **ಕಿಶೋರ್‌ಕುಮಾರ್.ಎಂ** ರವರು ಕಾರ್ಯಾದೇಶದ್ವಾಯ ದಿನಾಂಕ: 30/08/2017 ರೊಳಗೆ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುತ್ತದೆ.

(2) ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗೆ 90 ದಿನಗಳ ಕಾಲಾವಕಾಶವನ್ನು ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ನೀಡಲಾಗಿದ್ದು, ಗುತ್ತಿಗೆದಾರರು ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು 41 ದಿನಗಳು ವಿಳಂಬ ಮಾಡಿರುವುದರಿಂದ ದಂಡ ~~ವಿಧಿಸಿ~~ / ವಿಧಿಸದೆ 41 ದಿನಗಳ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಂಜೂರಾತಿಗಾಗಿ ಕೋರಿ ಕಡತವನ್ನು ಮುಂದಿನ ಸೂಕ್ತ ಕ್ರಮಕ್ಕಾಗಿ ಮಂಡಿಸಿದೆ.

(3) ಸ.ಅ
ವಾರ್ಡ್ ನಂ: 03

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-64

(4) RE (NRT) Yelahanka

EXTENSION OF TIME PROPOSAL

1	Name of work	Improveents to 6th cross road of Escort Layout from Omshakthi temple to Santhosh Nagara main road of Attur ward no 03
2	Amount of work portion	19,53,715.32
3	Estimated Cost	Rs.20.00
4	Name of Contractor	Kishore Kumar M
5	Agreement no	No : 09/2017-18, dt:30/03/2017
6	No and date under which work order issued	No : 09/2017-18, dt:30/03/2017
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	10/10/2017
9	Date of receipt of application in the Sub Division office	10/10/2017
10	Extension granted if any	-
	I	41 days
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	30/08/2017
12	Work carried out during 1st extension	41 days

13	Work carries out during 2nd extension	41 days
14	Time now applied for	90 days
15	Date of recommanding ime 2nd extension	10/10/2017
16	Weather the original application of the contractor is enclosed	30/08/2017
17	Balance of work remaining work	NO
18	Probable time required for completion of remaining work	NO
19	Cost work charged establishment charged on the work after the expairy original period	19,54,517.20
20	Weather notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	E.O.T. may be granted without penalty as the work delayed due to continuous rain.
21	Remarks of the EE and the daily rate of penalty proposed	EOT is granted

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ.ಜ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-92